

Contract Time Determination
IH 30 CMV Station (CSJ 0610-03-095)

ID	Task Name	Duration	Start	Finish	Predecessors	Calendar											
						F	M	A	M	J	Half 2, 2028			Half 1, 2029			J
1	061003095 IH30 - Contract Time Determination	183 days	Thu 3/2/28	Mon 3/5/29		[Gantt bar spanning from Thu 3/2/28 to Mon 3/5/29]											
2	Phase 1	23 days	Thu 3/2/28	Wed 4/19/28		[Gantt bar spanning from Thu 3/2/28 to Wed 4/19/28]											
3	Mobilization	1 day	Thu 3/2/28	Thu 3/2/28		[Task bar from Thu 3/2/28 to Thu 3/2/28]											
4	Advanced Warning Signs, SW3P Controls	1 day	Mon 3/6/28	Mon 3/6/28	3	[Task bar from Mon 3/6/28 to Mon 3/6/28]											
5	Install Traffic Monitoring System	1 day	Mon 3/6/28	Mon 3/6/28	3	[Task bar from Mon 3/6/28 to Mon 3/6/28]											
6	Install PCTB and Work Zone Pavement Markings	2 days	Mon 3/6/28	Tue 3/7/28	3	[Task bar from Mon 3/6/28 to Tue 3/7/28]											
7	Removals and Excavation	3 days	Wed 3/15/28	Fri 3/17/28	6	[Task bar from Wed 3/15/28 to Fri 3/17/28]											
8	Edge Drains	6 days	Mon 3/20/28	Tue 3/28/28	7	[Task bar from Mon 3/20/28 to Tue 3/28/28]											
9	Cement Treated Subgrade	2 days	Wed 3/29/28	Fri 3/31/28	8	[Task bar from Wed 3/29/28 to Fri 3/31/28]											
10	Subgrade Cure	3 days	Tue 4/4/28	Fri 4/7/28	9	[Task bar from Tue 4/4/28 to Fri 4/7/28]											
11	Prime Coat and Cure	3 days	Tue 4/11/28	Fri 4/14/28	10	[Task bar from Tue 4/11/28 to Fri 4/14/28]											
12	10" SP TY D	2 days	Mon 4/17/28	Tue 4/18/28	11	[Task bar from Mon 4/17/28 to Tue 4/18/28]											
13	OCST	1 day	Wed 4/19/28	Wed 4/19/28	12	[Task bar from Wed 4/19/28 to Wed 4/19/28]											
14	2" SP TY D	1 day	Wed 4/19/28	Wed 4/19/28	12	[Task bar from Wed 4/19/28 to Wed 4/19/28]											
15	Phase 2	132 days	Thu 4/20/28	Thu 12/21/28		[Gantt bar spanning from Thu 4/20/28 to Thu 12/21/28]											
16	Relocate PCTB and Reopen Outside WB Lane	1 day	Thu 4/20/28	Thu 4/20/28	14	[Task bar from Thu 4/20/28 to Thu 4/20/28]											
17	Adjust Signs, Barricades, SW3P	1 day	Mon 4/24/28	Mon 4/24/28	16	[Task bar from Mon 4/24/28 to Mon 4/24/28]											
18	Replace WB Mainlane Pavement Markings	1 day	Mon 4/24/28	Mon 4/24/28	16	[Task bar from Mon 4/24/28 to Mon 4/24/28]											
19	Earthwork and Removals	32 days	Wed 4/26/28	Wed 6/21/28	18	[Task bar from Wed 4/26/28 to Wed 6/21/28]											
20	Tree Removal	15 days	Wed 4/26/28	Fri 5/19/28	18	[Task bar from Wed 4/26/28 to Fri 5/19/28]											

Project: IH 30 CMV Station Date: Thu 6/6/24	Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
	Split		Inactive Milestone		Manual Summary		Deadline			
	Milestone		Inactive Summary		Start-only		Critical			
	Summary		Manual Task		Finish-only		Critical Split			
	Project Summary		Duration-only		External Tasks		Progress			

Contract Time Determination
IH 30 CMV Station (CSJ 0610-03-095)

ID	Task Name	Duration	Start	Finish	Predecessors	Calendar																
						F	M	A	M	J	Half 2, 2028					Half 1, 2029						
21	Storm Drain	15 days	Tue 5/23/28	Fri 6/16/28	19SS+15 days																	
22	Culverts	32 days	Tue 5/23/28	Wed 7/19/28	19SS+15 days																	
23	Canopy Drilled Shafts	8 days	Thu 6/1/28	Wed 6/14/28	19SS+20 days																	
24	Inspection Pit	10 days	Thu 6/22/28	Tue 7/11/28	19																	
25	Illumination	16 days	Thu 6/22/28	Thu 7/20/28	19																	
26	Cement Treated Subgrade	16 days	Wed 7/12/28	Thu 8/10/28	24																	
27	Subgrade Cure	3 days	Fri 8/11/28	Tue 8/15/28	26																	
28	Prime Coat and Cure	5 days	Wed 8/16/28	Fri 8/25/28	27																	
29	4" SP TY D	6 days	Mon 8/28/28	Tue 9/5/28	28																	
30	Concrete Pavement and Curb	14 days	Wed 9/6/28	Thu 9/28/28	29																	
31	Sidewalk	10 days	Fri 9/29/28	Tue 10/17/28	30																	
32	Erect Canopies	16 days	Wed 10/18/28	Fri 11/17/28	31																	
33	Canopy Electrical and Finishing	16 days	Mon 11/20/28	Tue 12/19/28	32																	
34	Remove PCTB	2 days	Wed 12/20/28	Thu 12/21/28	33																	
35	Phase 3	28 days	Fri 12/22/28	Mon 3/5/29																		
36	Adjust Signs, SW3P	1 day	Fri 12/22/28	Fri 12/22/28	34																	
37	Install Permanent Pavement Markings	7 days	Tue 12/26/28	Fri 1/12/29	36																	
38	Install Permanent Signs	10 days	Tue 1/16/29	Fri 2/9/29	37																	
39	Seeding and Final Cleanup	10 days	Mon 2/12/29	Mon 3/5/29	38																	

Project: IH 30 CMV Station Date: Thu 6/6/24	Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
	Split		Inactive Milestone		Manual Summary		Deadline			
	Milestone		Inactive Summary		Start-only		Critical			
	Summary		Manual Task		Finish-only		Critical Split			
	Project Summary		Duration-only		External Tasks		Progress			