

AGENDA

Cordova Rd - Seguin, TX

MEETING TITLE: AT&T Conflict Meeting Agenda

DATE: 12/12/2023

ATTENDEES: Steven Tate (PD), David Wilder (PD), Erica Keltner (PD), John Tyler (PD), Terri Ruckstuhl (City of Seguin), Pablo Martinez (City of Seguin), Clay Forister (Guadalupe County), Parish Austin (AT&T)

AGENDA TOPICS:	
1. Introduction and Project Team	<ul style="list-style-type: none"> a) AT&T – Parish Austin b) City of Seguin – Terri Ruckstuhl, Pablo Martinez c) Guadalupe County – Clay Forister d) Pape-Dawson - Steven Tate, John Tyler, Erica Keltner, David Wilder
2. Project Overview	<ul style="list-style-type: none"> a) Location and Limits <ul style="list-style-type: none"> o Seguin, TX o Cordova Rd from SH 46 to SH 123 b) Scope: <ul style="list-style-type: none"> o Widening Cordova Rd from 2 lanes to 4 lanes with raised median o Realign Cordova Rd at SH 46 o Provide shared use path on both sides o Drainage improvements throughout the project area
3. Schedule	<ul style="list-style-type: none"> a) 60% PS&E: 11/2023 b) 90% PS&E: 3/2024 c) 100% PS&E: 7/2025 d) Letting Date: 11/2025
4. ROW acquisitions	<ul style="list-style-type: none"> a) ROW is being acquired throughout project limits. Minimum ROW will be 120’.

AGENDA

Cordova Rd - Seguin, TX

Page 2 of 3

5. AT&T

a. Discuss AT&T's ongoing planning, consolidations, upgrades, etc

- a) Texas Administrative Code (TAC) noted requirements:
 - i. TAC sag height requirement for communication lines is 18' above roadway.
 - ii. TAC depth requirement for underground electrical lines is 48" longitudinally and 60" crossing (encased to within 5' of ROW).

- b) Discuss cabinet/manhole conflicts

<u>ID</u>	<u>Station Begin</u>	<u>Sheet Number</u>
74	157+59	9
459	157+59	9
75	157+68	9
155	203+76	14
546	293+90	26

NOTES

ie. cluster ATT stated needed

sta 154. avoid

list all cabinets

- i.
- c) Overhead Conflicts

<u>ID</u>	<u>Station Begin</u>	<u>Station End</u>	<u>Sheet Number</u>
71	157+36	157+64	9
108	165+46	165+49	11
403	180+00	180+13	12

- i.
- d) Underground Conflicts

- i. Proposed pavement
 - a. Conflict ID 232 (Sheet 19-21)
- ii. ~~Low sag height~~
 - a. ~~Conflict ID 108 (Sheet 11)~~
 - 1. Existing sag height is ~~12.96'~~ above proposed pavement
- iii. Proposed drainage improvements
 - a. Conflict ID 64 (Sheet 10, Culvert B, Planset Sheet 337)
- iv. Proposed shared-use-path
 - a. Conflict ID

QL B shows ATT crossing Cordova on west side,

- e) Discuss Huber Rd facilities

- i. AT&T as-built does not show lines on the west side of Huber Rd. Can AT&T confirm?
- ii. Does AT&T have a private easement for the northwestern property at Huber Rd and Cordova Rd?

- f) Easement impacts and relocations

- i. ~~ROW to ROW~~
- ii. ~~Easement to easement~~

6. Schedule: Design and Construction timelines

- a) Timeline
 - i. Design/Permitting Timeline
 - ii. Consultant for design?
 - iii. Construction duration?
 - iv. Any anticipated long lead times for materials?

7. Questions and Open Discussion

- a) Does AT&T concur with placement of existing lines?

AGENDA

Cordova Rd - Seguin, TX

Page 3 of 3

ACTION ITEMS: Description	